



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS : DELHI FIRE SERVICE : NEW DELHI - 110001**


No.F6/DFS/MS/School/NDZ/2022/ 1110

Dated:- 07 /10/2022

**FIRE SAFETY CERTIFICATE**

Certified that the **The Baptist Convent School** located at **C.G.H.S, I.P. extension, Delhi-92** comprised of **Ground + 03 Upper floors**, owned/occupied by **The Baptist Convent School**, was granted FSC by this department vide letter No. **F6/DFS/MS/School/2016/NDZ/831** dated **20/05/2016**. The premises was re-inspected by the officer concerned of this department on **29/09/2022** in the presence of the **Dr. Mahima (Principal)** and found that school have deemed complied with the fire prevention and fire safety requirements in accordance with the **Rule 33** of the **Delhi Fire Service Rules 2010** and that school premises is fit for occupancy of class **Group B "Educational Building" Sub-Div. (B-I) Gr. + 3 upper floors only**, with effect from ~~07/10/2022~~ **07/10/2022** for a period of three years, in accordance with **Rule 36** unless renewed under **Rule 37** or sooner cancelled under **Rule 40** and subject to compliance of the conditions under **Rule 38** of the **Delhi Fire Service Rules 2010**, printed below.

Issued on ~~07/10/2022~~ **07/10/2022** at New Delhi by.

  
(S.K. Dua)

Dy. Chief Fire Officer  
Delhi Fire Service

Copy to:-

1. The Director of Education,  
Govt. of NCT Delhi, Old Sectt. Delhi - 110054.
2. The Baptist Convent School,  
C.G.H.S, I.P. extension, Delhi-92.

**Condition for the validity of fire safety certificate**

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry".
9. Terrace floor shall not be used in any case for any purpose. (As per undertaking).

N/22



**INSPECTION REPORT**

- 1. Name & address of the building: **The Baptist Convent School at C.G.H.S., I.P. extension, Delhi-92**
- 2. Type of occupancy:- **Educational Group-B**
- 3. Type of case:- **Ground + 03 Upper floors**
- 4. Details of previous FSC:- **Renewal**
- 5. Fire safety directives No.- **F6/DFS/MS/School/2016/NDZ/831 dated 20/05/2016**
- 6. Date of inspection:- **N/A**
- 7. Name of the inspecting officer:- **29/09/2022**
- 8. Name & designation of officer: **Sh. A.K. Jaiswal (DO/ED) & Sh. Manoj Kumar Sharma (ADO/LN)**
- 9. Year of construction:- **Dr. Mahima (Principal)**
- 10. Applicant's letter No:- **1986 & 2017**

S.No.	Minimum Standards on fire Prevention and fire safety U/R 33	Requirement	Provided at site	Remarks MR/NMR
1.	Access to Building			
	1) Road width	06 mtr.	06 mtr.	MR
	2) Gate width	N/A	N/A	N/A
	3) Width of internal road	N/A	N/A	N/A
2.	Number, Width Type & Arrangement of Exits			
	A. Number of staircases			
	1. Upper floors	02 nos.	04 nos.	MR
	2. Basements	N/A	N/A	N/A
	B. Width of staircase			
	1. Upper floors	1.5 m	1.5 mtr. each	MR
	2. Basements	N/A	N/A	N/A
	C. Protection of exits			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	D. No. of continuous staircase to terrace	02 nos.	02 nos.	MR
	E. Width of corridor	1.5 mtr.	1.5 mtr.	MR
	F. Door size	1.0 mtr.	1.0 mtr.	MR
3.	Compartmentation			
	1) Fire check door	N/A	N/A	N/A
	2) Sealing of electrical shafts	N/A	N/A	N/A
	3) Fire rating of shaft door	N/A	N/A	N/A
	4) Water curtain	N/A	N/A	N/A
	5) Fire Dampers	N/A	N/A	N/A
4.	Smoke Management System			
	1) Basements	N/A	N/A	N/A
	2) Upper floors	N/A	N/A	N/A
5.	Fire Extinguishers			
	1) Total numbers	08 Nos.	10 Nos.	MR
	2) Types	ABC & CO2	ABC & CO2	MR
	3) ISI marking	ISI marked	ISI marked	MR

QEB M



21.

N/23

Azalia  
Agent Malaysia15.  
16.

6.	First-Aid Hose Reel			
	1) Total number of each floor	01 nos.	01 nos.	MR
	2) Length of hose reel hose	30 mtr.	30 mtr.	MR
	3) Nozzle diameter	05 mm	05 mm	MR
7.	Automatic Fire Detection & Alarming System			
	1) Type of detectors	N/A	N/A	N/A
	2) Location of main panel	N/A	N/A	N/A
	3) Location of repeater panel	N/A	N/A	N/A
	4) Alternate source of power	N/A	Provided	N/A
	5) Hooter's Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	Provided	N/A
10.	Automatic Sprinkler System			
	1) Basement	100 mm	100 mm	MR
	2) Upper floors	01 nos.	01 nos.	MR
	3) Sprinkler above false ceiling	01 nos.	01 nos.	MR
11.	Internal Hydrants			
	1) Size of riser/down-comer	N/A	N/A	N/A
	2) Number of hydrants per floor	N/A	N/A	N/A
	3) Hose box	N/A	N/A	N/A
12.	Yard Hydrants			
	1) Total number of hydrants	N/A	N/A	N/A
	2) Hose box	N/A	N/A	N/A
13.	Pumping Arrangement			
	1) Ground level	N/A	N/A	N/A
	a) Discharge of main pump	N/A	N/A	N/A
	b) Head of main pump	N/A	N/A	N/A
	c) Number of main pump	N/A	N/A	N/A
	d) Jockey pump output	N/A	N/A	N/A
	e) Jockey pump head	N/A	N/A	N/A
	f) Stand by pump output	N/A	N/A	N/A
	g) Stand by pump head	N/A	N/A	N/A
	h) Auto starting/Manual stopping	N/A	N/A	N/A
	2) Terrace level			
	a) Discharge of pump	450 LPM	450 LPM	MR
	b) Head of pump	40 mtr	40 mtr	MR
	c) Power supply	Required	Provided	MR
	d) Auto starting of pump	Required	Provided	MR
14.	Captive Water Storage for Fire Fighting			
	1) Under ground tank capacity	N/A	N/A	N/A
	a) Draw-off connection	N/A	N/A	N/A
	b) Fire service inlet	N/A	N/A	N/A
	c) Access to tank	N/A	N/A	N/A
	d) Over head tank capacity	5,000 ltrs.	5,000 ltrs.	MR

M J

n/24



15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	a) Pressurization of lift shaft	N/A	N/A	N/A
	b) Pressurization of lift lobby	N/A	N/A	N/A
	c) Communication in lift car	N/A	N/A	N/A
	d) Fireman's switch	N/A	N/A	N/A
	e) Lift signage	N/A	N/A	N/A
17.	Stand by Power Supply	N/A	N/A	N/A
18.	Refuge Area			
	Total area location	N/A	N/A	N/A
19.	Fire Control Room			
	a) Detector system panel	N/A	N/A	N/A
	b) Flow switch panel	N/A	N/A	N/A
	c) PA system panel	N/A	N/A	N/A
	d) Battery backup	N/A	N/A	N/A
	e) Building floor plan	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risk, if any:			

The fire protection system provided in the school building were tested, checked at random and found functional at the time of inspection. Shortcomings communicated vide letter No. F6/DFS/MS/School/2019/4816 dated 09/08/2019 have been rectified. (Undertaking and photos enclosed at C/40 to C/42). In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter No. F6/DFS/MS/School/2016/NDZ/831 dated 20/05/2016, renewal under Rule 35 of the Delhi Fire Service rules 2010, is recommended.

*Mush*  
30/9  
Signature of the Inspection Officer  
Name :- M.K. Sharma  
Designation:- ADO/LN

*A.K. Jaiswal*  
30/09/22  
Signature of the Inspection Officer  
Name :- A.K. Jaiswal  
Designation:- DO/ED

*DY. CEO (NDZ)*

*F.T. please -*  
*king*  
*03/10/22*

*FDO (LN)*

*F.T. letter is put up for sig. pl*  
*Mush*  
*4/10*

*DCO (NDZ)*  
*king*  
*06/10*  
*R.P. wing*